

BOOST LOP – Train 2

Shutdown Testing MBD-112 Inlet Separator PSHL

PURPOSE: Pressure Test

OBJECTIVE: Perform safety pressure test.

SCOPE: Perform safety pressure test on Inlet Separator, MBD-112, using calibrated test equipment.

1 CLASSIFICATION DATA:

Approved: June 19, 2017

Review Cycle: [3] year

Reviewers: Local SMEs
Curt Bourgeois

Approver: Operations Supervision
Carmen Berry

Craft:
Process Engineer

Man-hours:
20 min

SAFETY, ENVIRONMENTAL, AND ASSET CONSEQUENCES

<u>RAM Rating</u>	<u>Severity & Likelihood</u>	<u>Rating</u>
Safety Consequence	Slight Injury, Heard of in industry	P1B
Environmental Consequence	No Impact, Never heard of in industry	E0A
Asset Consequence	Slight damage less than \$10,000, Heard of in industry	A1B

Permits and plans (those checked are required)			
X	JSA		Hot Work Permit
	Safe Work Permit		Fall Rescue Plan
	Safe Work Plan		Confined Space Entry
	Lock Out/Tag Out		Leadership Walkthrough
	Isolated work is allowed	X	Trip Tricky Tasks
	Step Sign off Required (High Rating)	X	Statement of Fitness (may be required)
Special PPE Required (those checked are required)			
	Chemical Resistant Gloves		Additional Hearing Protection-Ear Muffs
	Face Shield		Respirator
	Chemical Resistant Goggles		Fresh Air Pack
	Chemical Resistant Apron		

TOOLS/EQUIPMENT REQUIRED

- Radios
- Hand tools
- Proper PPE

2 CONSUMABLES (MMR IF APPLICABLE)

MMR #	Consumables Description	Qty
	N/A	

3 PARTS (MMR IF APPLICABLE)

MMR #	Parts Description	Qty
	N/A	

SPECIAL EXECUTION CONSIDERATION

1. All procedures require sign off upon completion each step.

WORK INSTRUCTION

	Sign Off	Operation Step
1.	_____	Notify Control Room <i>Note: Have communication plan in place. Cover Testing Process and any needed documentation.</i>
2.	_____	Have CRO place PST-112 in Override/Bypass <i>Note: Have CRO verify when shutdown is in bypass.</i>
3.	_____	Close PST-112 isolation valves
4.	_____	Make sure test connection is depressured.
5.	_____	Connect external pressure testing source.
6.	_____	Increase test pressure until PSH is tripped. Trapped pressure may be present. Uncontrolled pressure release could result in bodily injury or death. Wear gloves and safety glasses. <i>Note: Have CRO verify when shutdown is active.</i>
7.	_____	Reduce pressure until PSH is reset. <i>Note: Have CRO verify when shutdown is reset.</i>
8.	_____	Reduce test pressure until PSL is tripped. <i>Note: Have CRO verify when shutdown is active.</i>
9.	_____	Reduce test pressure completely. <i>Note: Have CRO verify when shutdown is reset.</i>

Sign Off	Operation Step
10. _____	Disconnect test pressure source. (close test valve if required)
11. _____	Open PST-112 isolation valve
12. _____	Verify Pressure increases to safe operating limits of PST <i>Note: Have CRO verify when shutdown is in reset. Notify CRO testing is complete.</i>
13. _____	Remove Override/Bypass
14. _____	Notify the Control Room Operator that equipment is ready to return to service.